CORRIGENDUM - 1 (Ammendment)

Tender Ref. No. OCAC-NeGP-INFRA-0016-2022-22073 (Selection of System Integrator for Design, Build, Installation, Commissioning, Integration, and Operations &

Not	Note: The Ammendment to the clauses of the RFP may be refered by the bidder wherever it appears in the RFP. This ammendment shall be considered as fin						
SI. No	Page No	Clause No	Clause Header	Clause as per RFP	Ammended as (Wherever it appears in the RFP)		
1	rage INU	3 1		Project Experience During the last Seven years, (Start date of PO must be within last 7 years counted backwords from date of submission of bid) the Bidder should	Project Experience During the last Ten years, (Start date of PO must be within last 10 years counted backwords from date of submission of bid) the Bidder should have implemented/completed Data Centre projects for Central / State Governments, PSUs, Banking & Financial Institutions, in India that meets the below mentioned requirement: a. Single order of value 50 Crore or more; OR b. Two orders each having value of 40 Crores or more; OR c. Three orders each having value of 25 Crores or more The orders should include Turnkey Data Center consisting of installation, commissioning of Electrical Distribution & Lighting, DG sets with Fuel tank, Precision AC/ Chiller Plant, UPS System, Fire Detection & suppression system, Access Control and CCTV, BMS/DCIM System, Civil and Interiors etc. Note: Ongoing projects will be accepted if all supply and installation of the product has been completed by the date of tender submission. A partical acceptance from the the client is mandatory.		

				DC Design certificate Experience	DC Design certificate Experience
2		3.1	Pre-Qualification for Bidder	certified by Uptime Institute/EPI (TIA 942) with	The Bidder should have design experience of certification of at least One Tier-III/Rated 3 Data Centers certified by Uptime Institute/EPI (TIA 942) with minimum 50 rack space of server farm area OR 1000 KW of total Load handling capacity of Datacenter including IT and Non-IT load. Bidder's own created Datacenter for commercial use will be accepted. The data center must have minimum 100 racks OR 1500kw for IT & Non-IT load. The bidder has to be produce proof of commercial use. Bidder's own created Datacenter for own use will not be accepted
3	204	7.7.10	Passive networking	Table SI. No 4 The Cat6A UTP/STP SCS must be tested by Intertek test facility under 4 connector channel to the following standards: ANSI/TIA 568.2-D: Category 6A Channel — 4 connector IEEE 802.3bt PoE upto 60 deg C EN50173 standard Intertek / ETL verification for both 100m Long channel must be provided as part of the bid response. Copies of test reports should be appended to this RFP.	The Cat6A UTP/STP SCS must be tested by Intertek test facility under 4 connector channel to the following standards: ANSI/TIA 568.2-D: Category 6A Channel – 4 connector IEEE 802.3bt PoE upto 60 deg C EN50173 standard Intertek /Third party test facility/ ETL verification for both 100m Long channel must be provided as part of the bid response. Copies of test reports should be appended to this RFP.
4	317	12.16	Minimum Bill of Quantity	Item no 263 of Bill of Material Cat6A patch panel angled(24 port)	Item no 263 of Bill of Material Cat6A patch panel angled/Straight (24 port)

			Maintine Dill of		Item no 269 of Bill of Material
5	317	12.16	Minimum Bill of	Item no 269 of Bill of Material	Cable basket min size 300mm/400mmx50mm with
			Quantity	Cable basket min size 400mmx50mm with accessories	accessories
				Table SI. No A.1 Architecture and General	Table SI. No A.1 Architecture and General
				Construction	Construction
				The cabling system shall comprise of Multimode OM4	
_			L	MPO solution, CAT6A	The cabling system shall comprise of Multimode OM4
6	203	7.7.10	Passive networking	UTP/STP cabling, along with dedicated fibre and copper	MPO solution, CAT6A UTP/STP cabling, along with
				pathways. All offered cabling components including	dedicated fibre and copper pathways. All offered cabling
				copper + Fibre + pre-terminated solutions + fibre	components including copper + Fibre + pre-terminated
				Pathways inside data center shall be from a Single OEM	solutions inside data center shall be from a Single OEM
				- II Cl N A - A I I I I I I I I I I I I I I I I I	Table Sl. No A.7 Architecture and General
				Table SI. No A.7 Architecture and General	Construction
				Construction	
7	204	7.7.10	Passive networking	OEM shall have qualified technical manpower in India	OEM shall have qualified technical manpower in India
	with valid DCDC certifications for design and audit support during project support	with valid DCDC/CDCS certifications for design and audit			
				implementation	support during project
				Implementation	limplementation
				Table St. No.C.1 Modular Panels and Shelves	
				Table Sl. No C.1 Modular Panels and Shelves The 111 / 211 /411 Panel / shelf shall have front sliding	Table Sl. No C.1 Modular Panels and Shelves
0	206	7.7.10	Daniel and the second second	The 1U / 2U /4U Panel / shelf shall have front sliding	Table SI. No C.1 Modular Panels and Shelves
8	206	7.7.10	Passive networking	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding
8	206	7.7.10	Passive networking	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR
8	206	7.7.10	Passive networking	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside.	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and port labelling
8	206	7.7.10	Passive networking Technical Bid	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling Input Power Factor:
8	206	7.7.10 4.13 B		The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor:	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling Input Power Factor: >0.99 at 25% load = 2 marks
			Technical Bid	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling. Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark
			Technical Bid Evaluation Scoring	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table SI.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling. Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark >0.99 at 50% load = 0.5 mark
			Technical Bid Evaluation Scoring	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling. Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark >0.99 at 50% load = 0.5 mark Input Power Factor:
			Technical Bid Evaluation Scoring Matrix	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS Input Power Factor:	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling. Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 50% load = 0.5 mark Input Power Factor: >0.98 at 25% load = 2 marks
9	46	4.13 B	Technical Bid Evaluation Scoring Matrix Technical Bid	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark >0.99 at 50% load = 0.5 mark Input Power Factor: >0.98 at 25% load = 2 marks >0.98 at 35% load = 1 mark
			Technical Bid Evaluation Scoring Matrix Technical Bid Evaluation Scoring	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS Input Power Factor:	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling. Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 50% load = 0.5 mark Input Power Factor: >0.98 at 25% load = 2 marks
9	46	4.13 B	Technical Bid Evaluation Scoring Matrix Technical Bid	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark >0.99 at 50% load = 0.5 mark Input Power Factor: >0.98 at 25% load = 2 marks >0.98 at 35% load = 1 mark
9	46	4.13 B	Technical Bid Evaluation Scoring Matrix Technical Bid Evaluation Scoring	The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door for patch cord management and port labelling. Trough door should have clear view of the ports and labels inside. Table Sl.No 2. Evaluation Criteria – Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks >0.99 from 40% to 100% load = 1 mark Table Sl.No 2. Evaluation Criteria – Non Critical UPS Input Power Factor: >0.99 from 25% to 100% load = 2 marks	Table SI. No C.1 Modular Panels and Shelves The 1U / 2U /4U Panel / shelf shall have front sliding access and be equipped with a front trough and door OR front doors with labels for patch cord management and nort labelling Input Power Factor: >0.99 at 25% load = 2 marks >0.99 at 35% load = 1 mark >0.99 at 50% load = 0.5 mark Input Power Factor: >0.98 at 25% load = 2 marks >0.98 at 35% load = 1 mark

11	48	4.13 B	Technical Bid Evaluation Scoring Matrix	Table SI.No 3. Evaluation Criteria – Ipdu Installation of similar IPDU in eastern region. Documentary evidence required	Table Sl.No 3. Evaluation Criteria – Ipdu Installation of similar IPDU in India. Documentary evidence required
12	74	5.23	Applicability of Liquidated Damages	to pay liquidated damages. OCAC shall have the right to determine such extent of fault and liquidated damages in consultation with System Integrator and any other Party as it deems fit. Payment of liquidated damages shall be the sole and exclusive remedies available to OCAC Liquidated damages will be 1 % of the Capex cost for delay of every week and capped at 7.5% of the cost of Capex as mentioned in the Agreement. If the liquidated damages exceed the cap as mentioned in the Agreement, the Purchaser or OCAC shall have the right to terminate the agreement for default and consequences for such termination as provided in the agreement shall be applicable. In case it leads to termination, OCAC shall give Sixty days' notice to the SI of its intention to terminate the contract and shall so terminate the contract unless during the Sixty days'	under this Agreement as per the Project Timelines and as per the Service Level Agreements. If the System Integrator fails to achieve the Project Timelines or if it fails to achieve the Service Levels (in the SLAs) for any reason whatsoever, the System Integrator shall be liable to pay liquidated damages. OCAC shall have the right to determine such extent of fault and liquidated damages in consultation with System Integrator and any other Party as it deems fit. Payment of liquidated damages shall be the sole and exclusive remedies available to OCAC Liquidated damages will be 0.5 % of the Capex cost for delay of every week and capped at 7.5% of the cost of Capex as mentioned in the Agreement. If the liquidated damages exceed the cap as mentioned in the Agreement, the Purchaser or OCAC shall have the right to terminate the agreement for default and consequences for such termination as provided in the agreement shall be applicable. In case it leads to termination, OCAC shall give Sixty days' notice to the SI of its intention to terminate the contract and shall so terminate the contract unless during the Sixty days' notice period, the SI initiates remedial action acceptable to OCAC. Each of the Parties shall ensure that the range of the Services/Deliverables under the SLA shall not be varied, reduced or increased except with the prior written agreement /consent between the Purchaser and the SI in accordance with the provisions of change request procedure as set out in this Agreement. If the Goods and Related Services supplied do not meet the minimum specifications as per the Contract, and the

13	320	13	Operations and Maintenance Management	maintaining services for a period of 5 years from the date of final acceptance test. The scope of the services for overall Physical and IT infrastructure management as per ITIL framework during this period shall include 24x7X365 Monitoring, Maintenance and Management of the entire Data Centre, along with providing Helpdesk services to ensure an uptime efficiency of minimum 99.982 in Odisha State Data Centre 2.0 (OSDC 2.0) and other facilities managed. This provides guarantee and accountability for the operations team, service providers and end users to meet the criteria for 24 x 7 service requirement. The goal is to achieve full uptime potential, obtain maximum leverage of the installed infrastructure or design, improve operations efficiency and realize	achieve full uptime potential, obtain maximum leverage
14	321	13	Operations and Maintenance Management	Table header Planned Resource during O & M Activity for (IT & Non-IT)	Table header Planned Resource during O & M Activity
15	322	13	Operations and Maintenance Management	Note: IT manpower (except Helpdesk Executive) resources mentioned in resource table must be a payroll employee of the successful bidder company	Manpower resources mentioned in resource table must be a payroll employee of the successful bidder/Bidder partner payroll

			1	Table SI. No. E2	Table Sl. No. E2
16	208	7.7.10	Passive networking	Low Smoke Zero Halogen (LSZH)	Low Smoke Zero Halogen (LSZH)
				compliant to IEC 60332-1/3, IEC 60754-	compliant to IEC 60332-1/3, IEC 60754-
				2, IEC 61034-2, IEEE 383	2, IEC 61034-2
				Table 31. No. D5	Table SI. No. D5
				Flame rating shall be NEC OFNR (ETL)	Table 3i. No. D3
				and c(ETL)	Flame rating shall be NEC OFNR (ETL)
17	207	7.7.10	Passive networking	The cable must have the flame test	and c(ETL)
				compliance to IEC 60332-3, IEC 60754-	The cable must have the flame test
				2, IEC 61034-2, IEEE 383, UL 1666 and UL	compliance to IEC 60332-3, IEC 60754-
				1685	2, IEC 61034-2, UL 1666
				Table Sl. No. H1	Table Sl. No. H1
18	210	7.7.10	Passive networking	CAT6A U/UTP/STP Patch Cord, shall be	CAT6A U/UTP/STP Patch Cord, shall be
	210	7.7.10	assive networking	of 4 pair 22/24/26 AWG solid	of 4 pair 22/24/26 AWG solid/stranded
				construction, with pair separator	construction, with pair separator
					PRECISION AND COMFORT AIR CONDITIONING; Point No
				PRECISION AND COMFORT AIR CONDITIONING; Point	4
				No 4	DELETED
19	104	7.2	HVAC system	One of the POD of 18 racks will be high density racks.	
				There will be direct expansionin-row cooling for this	
				POD. It is suggested to have 5 in-row cooling units, with	
				three and two in each row of a POD. The Five units are in	
				N+1redundant fashion where N=4	
					Table SI. No. 7
				Network communication - PDU should have Network	lable on No. 7
20	232	7.7.13	IDDII for DACK	Port. IPDU should support	 Network communication - PDU should have Network
20	232	7.7.13	3 IPDU for RACK	··	Port. IPDU should support communication protocols
				Ipv4, Ipv6, LDAP, NTP, RADIUS, RSTP, SSH, SMTP, SSL,	including DHCP, HTTP, HTTPS, Ipv4, Ipv6, NTP, RADIUS,
				SNMP (v1, v2, v3), Syslog	SSH, SMTP, SSL, SNMP (v1, v3), Syslog
				Table SI. No. 9	Table SI. No. 9
21	233	7.7.13	IPDU for RACK	The IPDU shall have LED display, to easily read the	The IPDU shall have LED/LCD display, to easily read the
				displayed values when PDU is mounted upside down,	displayed values when PDU is mounted upside down,
				based on the site requirement	based on the site requirement

				Table Sl.No 4. Evaluation Criteria – Critical UPS	Table Sl.No 4. Evaluation Criteria – Critical UPS	
			Technical Bid	UPS System :	UPS System :	
22	46	4.13 B	Evaluation Scoring	UL/CE listed - Mark 1	UL listed - Mark 1	
			Matrix	Non UL/CE listed - Mark 0.5	Non UL listed - Mark 0.5	
			Proforma 12:	We confirm that our products, the ones for which this	We confirm that our products, the ones for which this	
23	355	14.12	Authorization Letters	MAF is being issued to bidder are manufactured in a	MAF is being issued to bidder are NOT manufactured in a	
23	333	14.12	from all OEMs	country that shares geographical border with India	country that shares geographical border with India	
24	290	12.6	Manpower Service			
24	290	12.0	Levels	Table	Refer Annexure	
				The Bidder must have valid Certificate at the time of	The Bidder must have valid Certificate at the time of	
			Pre-Qualification for		bidding,	
25	29	3.1		ISO 9001:2015	ISO 9001:2015	
				ISO/IEC 20000 : 2019	ISO/IEC 20000 : 2018/2019	
				ISO 14000	ISO 14000/ISO 14001:2015	
				b) For not measurable of IT Infrastructure related SLA's.		
				Penalty of Rs. 50,000/- would be enforced		
26	296	12.11	.11 Penalty	on DCO.	Deleted	
20	230	12.11	Charty		Beleted	
					e) For not measurable of Helpdesk Services. Penalty of	
				Rs 50 000/- would be enforced on DCO		
			6	Consite resources for Naturally Conviting and technical		
27	330	13.13	Constitution of the	5. Onsite resources for Network, Security and technical	Deleted	
			Team	support will work in shifts to provide 24x7x365 onsite		
				operations and maintenance services to SDC	Table SI No. 7 (:::)	
			Pre-Qualification for Bidder	Table SI.No 7.(iii)	Table Sl.No 7.(iii)	
28	29	3.1		At least One Data Centre Design Consultants having ATD	At least One Data Centre Design Consultants having ATD	
28	29			(Accredited Tier Designer)/CDCE certification from	(Accredited Tier Designer)/CDCE certification from	
				Uptime Institute/EPI (TIA942).	Uptime Institute/TIA besides resources	

				OEM Qualification table point 2	OEM Qualification table point 2
29	116	7.7.1	Uninterrupted Power supply (UPS) system with Battery back-up (For Critical Load)	Must have operational service centre (Since last 5 years) in Bhubaneswar. Bidder to provide proof of address of facility in form of GST registration/MOA/Company or farm registration	Must have operational service centre (Since last 5 years) in Bhubaneswar. Bidder to provide proof of address of facility in form of GST registration/MOA/Company or farm registration Authorize OEM Service Partner/OEM Engineer shall be accepted if mandatory spares are kept at site and refilled on consumption. OEM to declare the list of mandatory spares for at least a full set for one complete supplied product. For example for 4 nos 500 kva UPS supplied, at least one set of spares for one no 500 KVA is requried to be at site all the time.
30	75	5.23	Applicability of Liquidated Damages		If the Goods and Related Services supplied do not meet the minimum specifications as per the Contract, and the same is not replaced/modified by the SI to meet the requirements within 14 days of being informed by the OCAC, the OCAC shall be free to impose penalty as deemed fit to a maximum of 5%. In addition, the OCAC shall reserve the right to terminate the contract and recover liquidated damages by forfeiting the performance guarantee submitted by the Purchaser.
31	29	3.1	Net Worth	Five years, as on 31st March 2022 and should be profitable for each of the last Five financial years. NB: - In case Bidder is a wholly owned subsidiary, the	The net worth of the Bidder should be Positive for last Seven years, as on 31st March 2022 and should be profitable for each of the last Five financial years. Exemption financial years are 2019-20 and 2020-2021. NB: - In case Bidder is a wholly owned subsidiary, the financial experience of Parent company would be considered for eligibility, provided the parent company operates in similar field of business.